

**CIP Project Status** 

Home

Project Search

**FAQs** 

Comments

Back

City of Virginia Beach, VA **Public Works Capital Project Detail Sheet** 2.118.000: Shore Drive Corridor Improvements-Phase IV

Description and Scope

CIP Section: Roadways

**New Facility** Project Type: Construction/Expansion

CIP Status: **ApprovedActive** 

First Year in CIP:

**Business Area:** 

City District(s): **Bayside** 

This project begins at the Marlin Bay Drive/Sandy Oaks Drive intersection and ends at the west end of the Lesner Bridge. This project will improve vehicular and pedestrian traffic flow and safety in the roadway and intersections; improve storm drainage; include a multi-use trail, 5-ft sidewalk and on-street bike lanes; and enhance the corridor with aesthetic elements such as landscaping and lighting. It will include improvements at the East Stratford Road intersection.

Points of Contact

**Contact Type Company Contact Person** Phone **Public Works** (757)-385-4131 **Project Manager** William M. Purcell

## Schedule of Activities

Code	Description	Approved Budget	Approved Budget	Approved Budget	<b>Current Estimates</b>	<b>Current Estimates</b>	<b>Current Estimates</b>
		Start	End	Cost	Start	End	Cost
2000	Design	07/01/2010	03/31/2022	1,300,500	07/01/2010	01/01/2026	1,300,500
3000	Site Acquisition	03/01/2022	03/31/2023	1,343,156	01/01/2025	05/01/2026	1,343,156
4000	Private Utility	03/02/2023	03/31/2024	954,626	06/01/2026	06/01/2027	954,626
5000	Adjustments Construction	03/01/2024	03/31/2027	9,546,265	01/01/2028	01/01/2031	10,248,727
6000	Street Lights	03/01/2027	06/30/2027	631,745	05/01/2029	08/01/2029	631,745
7000	Landscaping	06/30/2027	09/30/2027	70,717	09/01/2029	12/01/2029	70,717
9000	Contingencies	07/01/2010	09/30/2027	1,696,886	07/01/2010	01/01/2031	1,696,886
Overal	lProject Start, End & Cost:	07/01/2010	09/30/2027	15,543,895	07/01/2010	01/01/2031	16,246,357

Map for Shore Drive Corridor Improvements-Phase IV

## **Current Status and Progress**

Design in progress (resumed in Fall 2020). The existing inadequate stormwater system in the project corridor is currently being evaluated for potential upgrades. Hydraulic analysis of the stormwater conveyance systems downstream from the Shore Drive Phase 4 project limits will be performed concurrently under a separate contract. The Ocean Park Neighborhood Stormwater Master Plan (SWMP) will provide the point of adequacy analysis required for Shore Drive Phase 4 and identify the additional downstream stormwater improvements required to meet the project-specific stormwater design criteria. The proposed improvements are also being modeled to account for increased rainfall and sea level rise.

Last updated: 02/28/2022 09:49:30 AM

## Attachments

## **Related Projects**

2.116.000 Shore Drive Corridor Improvements - Phase II (Partial)

2.117.000 Shore Drive Corridor Improvements Phase III

**2.168.000** Lesner Bridge Replacement











